

ΑΝΑΦΟΡΑ ΕΠΙΘΕΩΡΗΣΗΣ / INSPECTION REPORT

ΕΡΓΟ: ΑΗΣ ΜΕΓΑΛΟΠΟΛΗΣ ΜΟΝΑΔΑ III. ΠΡΟΜΗΘΕΙΑ ΚΑΙ ΕΓΚΑΤΑΣΤΑΣΗ ΣΥΣΤΗΜΑΤΟΣ ΑΠΟΘΕΙΩΣΗΣ ΚΑΥΣΑΕΡΙΩΝ
ΣΥΜΒΑΣΗ: ΔΜΚΘ 11 52 131
ΑΝΑΔΟΧΟΣ: ALSTOM POWER ITALIA S.P.A

ITEM: (13) EMERGENCY STORAGE TANK

Ημερομηνία επιθεώρησης /
Inspection date:

15/1/2009
Ώρα: 17:00πμ

Τμήμα έργου / Project's Section: Auxiliary Tank (Visual & NDT Test)

Σχετικά σχέδια κ.λ.π Στοιχεία / Relevant Drawings
and other documents:

A0500HTFCDD001F
API 620

Περιγραφή επιθεωρήσεων - ελέγχων κ.λ.π /
Description of inspections - checks:

1) 14.1.2009 & 15.1.2009

- a) Visual Inspection of Rubber Lining
- b) Thickness Test of Rubber Lining
- c) Spark Test (15kV)

The Above mentioned inspections cover the Bottom floor (applied 2 layers of 4mm each, and 1mt above the bottom floor around the cylindrical Virolas, around 640 sq/meters)

Συνημμένα / Attachments:

1) Auxiliary Exploded Drawing

Παρατηρήσεις / Remarks:

Inspection attended by:

ALSTOM: Theo Kourentzis TUV Sud: Mr. K. Koukoudimos

MAX Anticorrosion: Mr. Ch. Mauromatidis

1. During Visual inspection detected 25 faults (Bubbles at dia: 4 -10mm)


THE ABOVE MENTIONED FAULTS WERE REPAIRED ACCORDING TO DIN NORME AND RE-INSPECTED SUCCESSFULLY BY TUV Sud

ALSTOM POWER ITALIA:

Για τον ανάδοχο / For the Contractor
ALSTOM POWER ITALIA S.p.A

Για τη TUV Sud
For TUV Sud

Για ΔΕΗ
For PPC


Θ. Κουρέντζης

